

HB-OSS Topside Installation Report

Harrow Bay Offshore Wind · Offshore substation

Sofie Lindqvist · 28 August 2026 · HB-ENG-REP-0041

1. Summary

The topside of the offshore substation HB-OSS was installed safely on the pre-installed jacket on **19 August 2026**. The lift was performed by the heavy-lift vessel in a single lift using both cranes in tandem. Set-down was completed at 11:15 and the topside was welded to the jacket leg stubs within 26 hours. No incidents occurred.



HB-OSS topside during the tandem lift, 19 August 2026

2. Key data

Parameter	Value
Topside dimensions	42 m × 30 m × 28 m (4 decks)
Lift weight incl. rigging	3,850 t
Jacket	4-legged, 62 m, installed 27 June 2026 on 4 pin piles
Weather at lift	Hs 0.9 m, wind 8 m/s from WSW
Lift start / set-down	07:42 / 11:15
Set-down accuracy	12 mm horizontal, level within 0.08°
Exclusion zone	2 km radius, MV Sea Atlas held outside 18–20 Aug

3. Sequence of events

Date / time	Activity
17 Aug 18:00	Heavy-lift vessel arrived on site, DP trials

18 Aug 06:00	Weather window confirmed (48 h, Hs < 1.5 m)
18 Aug 14:00	Sea-fastening cutting on transport barge
19 Aug 07:42	Lift-off from barge
19 Aug 11:15	Set-down on jacket leg stubs
20 Aug 13:30	Welding of leg connections completed, cranes released
20 Aug 18:00	Exclusion zone lifted, MV Sea Atlas returned to HB-A12

4. Next steps

- Hook-up and commissioning team mobilised on 27 August (walk-to-work vessel, 32 persons)
- Energisation of the 66 kV system planned for August 2027 after grid back-feed via export cable 1
- Helideck certification inspection planned for November 2026