

Monopile Installation Record HB-A01

Harrow Bay Offshore Wind · Foundations

Elena Márquez · 09 April 2026 · HB-CON-IR-A01

Position	Date	Vessel	Contract
HB-A01	07 Apr 2026	MV Sea Atlas	WE-CON-2025-040 / -027

1. Position and pile data

Item	Design	As-installed
Coordinates (WGS84)	53.91200 N, 1.03100 E	within 15 cm of target
Water depth (m LAT)	28.6	28.9
Pile length (m)	72.6	72.6
Pile mass (t)	1,260	–
Target penetration (m)	33.8	33.8
Verticality	≤ 0.25°	0.19°

2. Driving record

Item	Value
Start of soft start	10:24
Driving duration	3 h 52 min
Total blow count	4,812
Maximum hammer energy	2,540 kJ
Self-weight penetration	3.6 m
Interruptions	1 × 25 min (hammer hose check)

3. Noise and marine mammal mitigation

Item	Value
Bubble curtain	Double big bubble curtain, both rings operational
Peak SEL at 750 m	158.4 dB (limit 160 dB)
Pre-piling search (MMO + PAM)	30 min, marine mammal detected – start delayed 30 min
Acoustic deterrent device	Activated 30 min before soft start

4. Transition piece

Item	Value
------	-------

TP installed	09 Apr 2026
Flange flatness after installation	0.6 mm (limit 2.0 mm)
Bolt tensioning	148 × M72 – completed
TP level	+0.03° (limit 0.25°)

5. Non-conformances

Observation: gripper pad wear close to limit, pads replaced after installation.

6. Sign-off

Role	Name	Date
Offshore Installation Supervisor	Atlas Marine Contractors	08 Apr 2026
Client Representative	Felix Brandt	08 Apr 2026
Reviewed	Elena Márquez	09 Apr 2026