

Monopile Installation Record HB-A03

Harrow Bay Offshore Wind · Foundations

Elena Márquez · 20 April 2026 · HB-CON-IR-A03

Position	Date	Vessel	Contract
HB-A03	18 Apr 2026	MV Sea Atlas	WE-CON-2025-040 / -027

1. Position and pile data

Item	Design	As-installed
Coordinates (WGS84)	53.91620 N, 1.06460 E	within 32 cm of target
Water depth (m LAT)	29.6	29.8
Pile length (m)	72.6	72.6
Pile mass (t)	1,264	–
Target penetration (m)	32.8	32.9
Verticality	≤ 0.25°	0.14°

2. Driving record

Item	Value
Start of soft start	12:33
Driving duration	3 h 41 min
Total blow count	4,655
Maximum hammer energy	2,984 kJ
Self-weight penetration	6.2 m
Interruptions	1 × 40 min (bubble curtain compressor trip)

3. Noise and marine mammal mitigation

Item	Value
Bubble curtain	Double big bubble curtain, both rings operational
Peak SEL at 750 m	158.8 dB (limit 160 dB)
Pre-piling search (MMO + PAM)	30 min, clear
Acoustic deterrent device	Activated 30 min before soft start

4. Transition piece

Item	Value
TP installed	20 Apr 2026

Flange flatness after installation	1.2 mm (limit 2.0 mm)
Bolt tensioning	148 × M72 – completed
TP level	+0.02° (limit 0.25°)

5. Non-conformances

No non-conformances raised.

6. Sign-off

Role	Name	Date
Offshore Installation Supervisor	Atlas Marine Contractors	19 Apr 2026
Client Representative	Felix Brandt	19 Apr 2026
Reviewed	Elena Márquez	20 Apr 2026