

Monopile Installation Record HB-A07

Harrow Bay Offshore Wind · Foundations

Elena Márquez · 23 May 2026 · HB-CON-IR-A07

Position	Date	Vessel	Contract
HB-A07	21 May 2026	MV Sea Atlas	WE-CON-2025-040 / -027

1. Position and pile data

Item	Design	As-installed
Coordinates (WGS84)	53.92460 N, 1.13180 E	within 24 cm of target
Water depth (m LAT)	32.0	31.7
Pile length (m)	75.0	75.0
Pile mass (t)	1,296	–
Target penetration (m)	32.9	33.2
Verticality	≤ 0.25°	0.12°

2. Driving record

Item	Value
Start of soft start	12:29
Driving duration	3 h 48 min
Total blow count	4,701
Maximum hammer energy	2,966 kJ
Self-weight penetration	4.3 m
Interruptions	None

3. Noise and marine mammal mitigation

Item	Value
Bubble curtain	Double big bubble curtain, both rings operational
Peak SEL at 750 m	158.0 dB (limit 160 dB)
Pre-piling search (MMO + PAM)	30 min, clear
Acoustic deterrent device	Activated 30 min before soft start

4. Transition piece

Item	Value
TP installed	23 May 2026

Flange flatness after installation	0.6 mm (limit 2.0 mm)
Bolt tensioning	148 × M72 – completed
TP level	+0.08° (limit 0.25°)

5. Non-conformances

NCR-HB-072: minor coating damage on pile top during upending, repaired offshore.

6. Sign-off

Role	Name	Date
Offshore Installation Supervisor	Atlas Marine Contractors	22 May 2026
Client Representative	Felix Brandt	22 May 2026
Reviewed	Elena Márquez	23 May 2026