

Monopile Installation Record HB-A08

Harrow Bay Offshore Wind · Foundations

Elena Márquez · 07 June 2026 · HB-CON-IR-A08

Position	Date	Vessel	Contract
HB-A08	30 May 2026	MV Sea Atlas	WE-CON-2025-040 / -027

1. Position and pile data

Item	Design	As-installed
Coordinates (WGS84)	53.92670 N, 1.14860 E	within 28 cm of target
Water depth (m LAT)	32.3	32.6
Pile length (m)	74.8	74.8
Pile mass (t)	1,308	–
Target penetration (m)	35.5	35.8
Verticality	≤ 0.25°	0.13°

2. Driving record

Item	Value
Start of soft start	14:24
Driving duration	4 h 34 min
Total blow count	5,511
Maximum hammer energy	2,724 kJ
Self-weight penetration	5.7 m
Interruptions	None

3. Noise and marine mammal mitigation

Item	Value
Bubble curtain	Double big bubble curtain, both rings operational
Peak SEL at 750 m	158.9 dB (limit 160 dB)
Pre-piling search (MMO + PAM)	30 min, marine mammal detected – start delayed 20 min
Acoustic deterrent device	Activated 30 min before soft start

4. Transition piece

Item	Value
------	-------

TP installed	06 Jun 2026
Flange flatness after installation	0.5 mm (limit 2.0 mm)
Bolt tensioning	148 × M72 – completed
TP level	+0.03° (limit 0.25°)

5. Non-conformances

No non-conformances raised.

6. Sign-off

Role	Name	Date
Offshore Installation Supervisor	Atlas Marine Contractors	31 May 2026
Client Representative	Felix Brandt	31 May 2026
Reviewed	Elena Márquez	01 Jun 2026