

Monopile Installation Record HB-A11

Harrow Bay Offshore Wind · Foundations

Elena Márquez · 12 August 2026 · HB-CON-IR-A11

Position	Date	Vessel	Contract
HB-A11	06 Aug 2026	MV Sea Atlas	WE-CON-2025-040 / -027

1. Position and pile data

Item	Design	As-installed
Coordinates (WGS84)	53.93300 N, 1.19900 E	within 23 cm of target
Water depth (m LAT)	34.1	34.1
Pile length (m)	77.1	77.1
Pile mass (t)	1,349	–
Target penetration (m)	36.1	36.1
Verticality	≤ 0.25°	0.17°

2. Driving record

Item	Value
Start of soft start	05:20
Driving duration	4 h 41 min
Total blow count	5,602
Maximum hammer energy	2,831 kJ
Self-weight penetration	4.5 m
Interruptions	1 × 40 min (bubble curtain compressor trip)

3. Noise and marine mammal mitigation

Item	Value
Bubble curtain	Double big bubble curtain, both rings operational
Peak SEL at 750 m	158.6 dB (limit 160 dB)
Pre-piling search (MMO + PAM)	30 min, clear
Acoustic deterrent device	Activated 30 min before soft start

4. Transition piece

Item	Value
TP installed	11 Aug 2026

Flange flatness after installation	1.4 mm (limit 2.0 mm)
Bolt tensioning	148 × M72 – scheduled with next campaign
TP level	+0.03° (limit 0.25°)

5. Non-conformances

No non-conformances raised.

6. Sign-off

Role	Name	Date
Offshore Installation Supervisor	Atlas Marine Contractors	07 Aug 2026
Client Representative	Felix Brandt	07 Aug 2026
Reviewed	Elena Márquez	08 Aug 2026