

Monopile Installation Record HB-A12

Harrow Bay Offshore Wind · Foundations

Elena Márquez · 27 August 2026 · HB-CON-IR-A12

Position	Date	Vessel	Contract
HB-A12	23 Aug 2026	MV Sea Atlas	WE-CON-2025-040 / -027

1. Position and pile data

Item	Design	As-installed
Coordinates (WGS84)	53.93510 N, 1.21580 E	within 28 cm of target
Water depth (m LAT)	34.8	34.7
Pile length (m)	77.3	77.3
Pile mass (t)	1,369	–
Target penetration (m)	36.3	36.4
Verticality	≤ 0.25°	0.06°

2. Driving record

Item	Value
Start of soft start	08:37
Driving duration	4 h 47 min
Total blow count	5,719
Maximum hammer energy	2,484 kJ
Self-weight penetration	5.1 m
Interruptions	1 × 25 min (hammer hose check)

3. Noise and marine mammal mitigation

Item	Value
Bubble curtain	Double big bubble curtain, both rings operational
Peak SEL at 750 m	159.1 dB (limit 160 dB)
Pre-piling search (MMO + PAM)	30 min, marine mammal detected – start delayed 20 min
Acoustic deterrent device	Activated 30 min before soft start

4. Transition piece

Item	Value
------	-------

TP installed	26 Aug 2026
Flange flatness after installation	1.1 mm (limit 2.0 mm)
Bolt tensioning	148 × M72 – scheduled with next campaign
TP level	+0.05° (limit 0.25°)

5. Non-conformances

No non-conformances raised.

6. Sign-off

Role	Name	Date
Offshore Installation Supervisor	Atlas Marine Contractors	24 Aug 2026
Client Representative	Felix Brandt	24 Aug 2026
Reviewed	Elena Márquez	25 Aug 2026