

Monopile Installation Record HB-A14

Harrow Bay Offshore Wind · Foundations

Elena Márquez · 01 October 2026 · HB-CON-IR-A14

Position	Date	Vessel	Contract
HB-A14	30 Sep 2026	MV Sea Atlas	WE-CON-2025-040 / -027

1. Position and pile data

Item	Design	As-installed
Coordinates (WGS84)	53.93930 N, 1.24940 E	within 24 cm of target
Water depth (m LAT)	35.8	35.8
Pile length (m)	79.3	79.3
Pile mass (t)	1,388	–
Target penetration (m)	37.2	37.3
Verticality	≤ 0.25°	0.16°

2. Driving record

Item	Value
Start of soft start	08:20
Driving duration	5 h 09 min
Total blow count	6,015
Maximum hammer energy	2,770 kJ
Self-weight penetration	5.4 m
Interruptions	None

3. Noise and marine mammal mitigation

Item	Value
Bubble curtain	Double big bubble curtain, both rings operational
Peak SEL at 750 m	159.0 dB (limit 160 dB)
Pre-piling search (MMO + PAM)	30 min, clear
Acoustic deterrent device	Activated 30 min before soft start

4. Transition piece

Transition piece not yet installed – planned with the next weather window.

5. Non-conformances

No non-conformances raised.

6. Sign-off

Role	Name	Date
Offshore Installation Supervisor	Atlas Marine Contractors	01 Oct 2026
Client Representative	Felix Brandt	01 Oct 2026
Reviewed	Elena Márquez	01 Oct 2026