

Harrow Bay – Monthly Construction Report

July 2026

To the Facility Agent and the lenders' technical adviser

Jonas Richter · 21 August 2026 · HB-FIN-MCR-2026-07

Progress

Workstream	Status end of month
Monopiles (40)	10 installed
Transition pieces	8 installed
Offshore substation HB-OSS	Jacket installed; topside installation planned 19 Aug
Export cable 1	Manufactured, FAT passed, in storage
Export cable 2	FAT failed 21 July – 9 km section re-manufactured (HB-RISK-017)
Array cables	Load-out planned November
Onshore substation Harrow Bay East	Civil works 78 % complete

Cost and funding

Cumulative project cost: EUR 742 m of EUR 1,620 m budget. Debt drawn: EUR 222 m. Contingency remaining: EUR 45.9 m.

HSE

No recordable injuries; 214,000 hours worked since construction start.

Environment

Piling with double bubble curtain; noise levels at 750 m below the 160 dB SEL threshold. Seabird surveys by Marlow Ecology continued.

Schedule

COD of 30 June 2028 maintained; float reduced from 14 to 6 weeks due to the export cable 2 delay.