

Harrow Bay – Monthly Construction Report

August 2026

To the Facility Agent and the lenders' technical adviser

Jonas Richter · 21 September 2026 · HB-FIN-MCR-2026-08

Progress

Workstream	Status end of month
Monopiles (40)	12 installed
Transition pieces	10 installed
Offshore substation HB-OSS	Topside installed on 19 August
Export cable 1	Manufactured, FAT passed, in storage
Export cable 2	FAT failed 21 July – 9 km section re-manufactured (HB-RISK-017)
Array cables	Load-out planned November
Onshore substation Harrow Bay East	Civil works 84 % complete

Cost and funding

Cumulative project cost: EUR 905 m of EUR 1,620 m budget. Debt drawn: EUR 385 m. Contingency remaining: EUR 31.4 m (after release of EUR 14.5 m for HB-RISK-017).

HSE

One first-aid case (minor cut); 251,000 hours worked since construction start; TRIR 0.0.

Environment

Piling with double bubble curtain; noise levels at 750 m below the 160 dB SEL threshold. Seabird surveys by Marlow Ecology continued.

Schedule

COD of 30 June 2028 maintained; float reduced from 14 to 6 weeks due to the export cable 2 delay.