

Monthly Performance Report – April 2024

Kestrel Ridge Wind Farm (75.6 MW)

David Chen · 09 May 2024 · KR-OPS-RPT-2024-04

1. Summary

Kestrel Ridge generated **16.6 GWh** in April 2024, 0.0 % above the P50 budget of 16.6 GWh. Availability fell to **94.8 %**, below the contract target of 97.0 %. Mean hub-height wind speed of 8.1 m/s was close to the long-term mean (8.0 m/s).

First full month of commercial operation. Highline Wind Services closed 41 of 63 open items on the commissioning punch list; the remaining 22 items are cosmetic or documentation-related.

Two converter trips on T-11 and T-16 were traced to a firmware parameter for grid voltage ride-through, corrected fleet-wide on 22 April.

2. Production and key figures

KPI	April 2024	Budget / target	YTD 2024	YTD budget
Net generation (GWh)	16.6	16.6	16.6	16.6
Time-based availability	94.8 %	97.0 %	94.8 %	97.0 %
Capacity factor	30.5 %	30.5 %	30.5 %	–
Mean wind speed at hub height (m/s)	8.1	8.0	–	–

Source: Kestrel Ridge SCADA, revenue meter at 132 kV point of connection. Budget = P50 (2024 post-construction yield assessment).

3. Availability and downtime

Total turbine downtime attributable to the contractor amounted to 27 turbine-hours for the top events listed below. No grid or force majeure exclusions were claimed this month.

Turbine	Event	Downtime (h)
T-05	high-voltage transformer gas relay alarm (inspected, no fault found)	12
T-14	generator slip ring brush wear alarm	11
T-04	generator slip ring brush wear alarm	4

Top downtime events of the month (SCADA event log, reviewed with Highline Wind Services).

4. Maintenance

- 16 corrective work orders closed, 2 still open at month end.
- Substation monthly inspection completed; no abnormalities on the 33/132 kV transformer.

5. Health, safety and environment

Indicator	Month
Hours worked on site (Highline + Weyland)	2,760
Lost time injuries	0
First aid cases	0
Near misses reported	2
Safety observations	13
Environmental incidents	0

No environmental incidents. Bird carcass searches were carried out on schedule (fortnightly, all turbines).

6. Outlook

The P50 budget for next month assumes normal seasonal wind; no planned outages beyond routine maintenance.

Prepared by Sara Lindgren (Performance Analyst); reviewed by Ben Okoye (Site Manager) and David Chen (Asset Operations Manager).