

Safety Alert SA-2026-01

Outrigger mat settlement during winter crane lift

Hannah Weber · 12 February 2026 · SA-2026-01

Safety alert SA-2026-01 – please share at your next toolbox talk and confirm to HSE.

What happened

During the T-07 gearbox exchange at Kestrel Ridge (KR-INC-2026-003) on 4 February 2026, one outrigger mat of the 750 t crawler crane settled 40 mm in thawing ground. The lift was paused and the mats were re-laid on additional stone.

Why it matters

Ground that is frozen in the morning can lose much of its bearing capacity during the day. A crane overturn would be catastrophic.

What you must do

- Survey crane pads daily during winter lifts, morning and midday.
- Design ground bearing for thawed conditions, not frozen ones.
- Stop lifting immediately if any settlement is observed.

Issued by Hannah Weber, HSE Manager, on 2026-02-12.