

Written Resolution of the Supervisory Board

Harrow Bay – release of project contingency (HB-RISK-017)

Dr. Amara Okafor · 06 August 2026 · WE-SB-RES-2026-008

Background

On 21 July 2026 Severn Subsea Cables Ltd reported a failed factory acceptance test on a 9 km section of the 220 kV export cable 2 for Harrow Bay. The section must be re-manufactured, delaying delivery by approximately 8 weeks (risk HB-RISK-017). The project team has resequenced the cable lay campaign: export cable 1 and the array cables will be laid first, export cable 2 follows in spring 2027.

Cost impact

Item	EUR m
Vessel standby and re-mobilisation (cable lay vessel)	8.9
Additional marine coordination and guard vessels	2.1
Owner's engineer and factory supervision	1.2
Schedule acceleration array cable campaign	2.3
Total requested contingency release	14.5

Delay liquidated damages of up to EUR 11.2 m are recoverable from Severn Subsea Cables under contract WE-CON-2025-031; recoveries will be credited back to the contingency. After the release, EUR 31.4 m of the original EUR 55 m contingency remains available (EUR 9.1 m was drawn earlier for change orders).

Resolution

The Supervisory Board approves the release of EUR 14.5 m from the Harrow Bay contingency. The lenders' technical adviser Strandberg Technical Advisory has confirmed that COD of 30 June 2028 remains achievable.

Votes in favour: 5. Hamburg, 6 August 2026 – signed Dr. Karin Albrecht, Chair