

Risk Report Q3 2026

For the Supervisory Board meeting of 24 September 2026

Jonas Richter · 17 September 2026 · WE-RISK-2026-Q3

Summary

The overall risk profile has increased slightly since Q2. The new risk HB-RISK-017 (export cable 2 delay at Harrow Bay) is now the highest-rated corporate risk with a residual score of 16. Two risks decreased: the interest rate risk after the hedge of the Harrow Bay facility and the turbine gearbox risk after the fleet inspection campaign following KR-INC-2026-003.



Residual risk scores, target line at 12 = board attention threshold

Top risks

Risk	Score	Comment
HB-RISK-017 Export cable 2 delay (Harrow Bay)	16	Float to COD reduced from 14 to 6 weeks; re-test early November
Merchant power price decline	12	Forward prices 6 % below the January price deck
Cyber attack on SCADA / IT	10	Autumn installation window; 12 of 40 monopiles installed by end of August
Serious injury on site	10	Phishing campaign in August blocked; tabletop exercise planned
Harrow Bay weather downtime	9	Fenwick grid offer expected Q2 2027

Emerging risks

- Availability of cable lay vessels in 2027 across the North Sea market
- Changes to the UK CfD indexation rules
- Skills shortage for HV engineers in Edinburgh