

Notice of Delay and Reservation of Rights

Contract WE-CON-2025-031 – Export Cable 2

Priya Nair · 28 July 2026 · LEG-LTR-2026-047

To: Severn Subsea Cables Ltd, Commercial Director, Avonmouth Works, Bristol

Copy: Elena Márquez (Project Director), Hanseatic Infrastructure Bank (Agent)

Dear Sirs,

We refer to the Export and Array Cable Supply and Installation Contract dated 25 September 2025 (contract no. **WE-CON-2025-031**) and to your notification of 21 July 2026 that the routine factory acceptance test of export cable 2 failed and that a section of approximately 9 km must be re-manufactured.

Based on your revised delivery schedule, delivery of export cable 2 will be delayed by approximately eight (8) weeks beyond the Contractual Delivery Date. This delay is recorded in our project risk register as HB-RISK-017.

Our position

- The test failure is a Contractor risk event under Clause 19.2; it does not entitle you to an extension of time.
- Delay liquidated damages accrue under Clause 24.1 from the Contractual Delivery Date at the rate set out in Schedule 7.
- We require a recovery programme within 10 business days, including the root-cause analysis and the re-manufacturing plan.
- We reserve all rights, including claims for costs of re-sequencing the cable lay campaign and vessel standby.

This letter is without prejudice to any other rights or remedies under the Contract or at law.

Yours faithfully,

Weyland Energy GmbH	Harrow Bay Offshore Wind Ltd
Priya Nair, Head of Legal & Contracts	Elena Márquez, Project Director